

Falls Lining

Sept. 2017

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
		Aug. 29 4" + 2" Temp Main on Tewksbury / Load + Disinfect	Aug. 30 Flush and Sample Temp Main on Tewksbury	Aug. 31 NO WORK / Waiting on Sample Results	1 Put Homes on Temp Main / Lay Out Pits	2
3	OFF HOLIDAY 4	5 Dig Pits on Tewksbury	6 Cut out Pipes + Possibly Start Cleaning	7 Clean Mains	8 Continue Cleaning Mains / T.V. Cleaned Mains / Svcs OK?	9 line (3) Mains on Tewksbury
10	11 Line Remaining Run (1) on Tewksbury / T.V. Lined Mains	12 T.V. Lined Mains Start Re-instating	13 Re-Instating Lined Mains + Possibly Load Lined Main	14 Load and Disinfect Lined Main / Tewksbury	15 Flush and Sample Lined Main / Tewksbury	16
17	18 Put homes back on Lined Main	19 Beak Down Temp Main and Move to Next Street	20	21	22	23
24	25	26	27	28	29/29	30

TEWKSBURY LINING SCHEDULE

NOTE:

Tewksbury is in progress. Cleaning and Lining to be done starting 9/7 thru 9/11, Weather Permitting.

9/20 thru 9/30 to be entered as Tewksbury progresses.

Hydrants

New Hydrant Stubs and Hydrant Valves to be installed as mains are being reinstated but Hydrants to be installed at end of Project

Schedule Updates

Schedule will be updated weekly based on progress and any unforeseen Problems